BRUHAT BANGALORE MAHANAGARA PALIKE

First & Final Bill

Name of Work : Improvements to roads, drains and construction of culverts at Central Excise layout, hegdenagara and Surrounding areas in Ward No.06

Work order No :-	**EE(Project)/Ynk Zone/WO/184/2020-21 Date:-23/02/2021**
JOB NUMBER :-	**006-21-000005**
Estimate Cost :-	**200.00 Lakhs**
Name of Contractor :-	**Sri Manjunath S R, M/s Sri Lakshmi Constructions**
Item No:	5
Item Name:	Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the directions of the Engineer In Charge.(0.9 x 0.60 x 0.1)Data rate

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	unit	Rate	Amount
Date of Measurement:-										
	RCC DRAIN									
	1st Cross East Side (Near BSNL Office)									
	0.00	30.00	1	30.00	0.90		27.00			
	30.00	60.00	1	30.00	0.90		27.00			
	60.00	90.00	1	30.00	0.90		27.00			
	90.00	120.00	1	30.00	0.90		27.00			
	120.00	150.00	1	30.00	0.90		27.00			
	150.00	157.60	1	7.60	0.90		6.84			
	1st Cross West Side (Near BSNL Office)									
	0.00	26.40	1	26.40	0.90		23.76			
	26.40	33.85	1	7.45	New Culvert					
	33.85	63.85	1	30.00	0.90		27.00			
	63.85	93.85	1	30.00	0.90		27.00			
	93.85	123.85	1	30.00	0.90		27.00			
	123.85	153.85	1	30.00	0.90		27.00			
	153.85	157.55	1	3.70	1.90		7.03			
	2nd Cross North Side									
	0.00	30.00	1	30.00	0.90		27.00			
	30.00	31.60	1	1.60	0.90		1.44			
	3rd Cross West Side									
	0.00	30.00	1	30.00	0.90		27.00			
	30.00	60.00	1	30.00	0.90		27.00			
	60.00	90.00	1	30.00	0.90		27.00			
	90.00	120.00	1	30.00	0.90		27.00			
	120.00	150.00	1	30.00	0.90		27.00			
	150.00	155.80	1	5.80	0.90		5.22			
	3rd Cross East Side									
	0.00	30.00	1	30.00	0.90		27.00			
	30.00	60.00	1	30.00	0.90		27.00			
	60.00	90.00	1	30.00	0.90		27.00			
	90.00	120.00	1	30.00	0.90		27.00			
	120.00	150.00	1	30.00	0.90		27.00			
	150.00	151.30	1	1.30	0.90		1.17			
	4th Cross East Side									
	0.00	30.00	1	30.00	0.90		27.00			

CQRC
16/4/2024

Assistant Engineer 16.04.24

Assistant Executive Engineer 16/4/2024

Scanned by TapScanner

SLNO	CHAINAGE		NO	L	B	D	QTY	unit	Rate	Amount
	Land Mark			(m)	(m)	(m)				
	30.00	60.00	1	30.00	0.90		27.00			
	60.00	90.00	1	30.00	0.90		27.00			
	90.00	117.30	1	27.30	0.90		24.57			
	4th Cross West Side									
	0.00	30.00	1	30.00	0.90		27.00			
	30.00	60.00	1	30.00	0.90		27.00			
	60.00	90.00	1	30.00	0.90		27.00			
	90.00	117.20	1	27.20	0.90		24.48			
	Cross Road 1 South Side									
	0.00	12.60	1	12.60	0.90		11.34			
	12.60	25.60	1	13.00	0.90		11.70			
	25.60	31.45	1	5.85	Cross Road					
	31.45	44.85	1	13.40	0.90		12.06			
	Cross Road 1 West Side									
	0.00	7.20	1	7.20	0.90		6.48			
	Cross Road 1 North Side									
	0.00	30.00	1	30.00	0.90		27.00			
	30.00	45.10	1	15.10	0.90		13.59			
	Missing slabs in 7th cross									
			1	15.00	0.90		13.50			
			1	10.00	0.90		9.00			
			1	25.00	0.90		22.50			
							Total Qty Work Done			
							Qty Payable in this bill			
							923.40	**Sqm**	**2453.62**	**2265669.29**

16/4/2021

Chd. & Tc.

2265693.00

Contractor

16.04.21

Assistant Engineer
Yelahanka Project

Project Management Consultants

16/4/2021

Asst.Executive Engineer
Yelahanka Project

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:-

First & Final Bill

Name of Work : Improvements to roads, drains and construction of culverts at Central Excise layout, hegdenagara and Surrounding areas in Ward No.06

Work order No :-	**EE(Project)/Ynk Zone/WO/184/2020-21 Date:-23/02/2021**
JOB NUMBER :-	**006-21-000005**
Estimate Cost :-	**200.00 Lakhs**
Name of Contractor :-	**Sri Manjunath S R, M/s Sri Lakshmi Constructions**
Item No: 6	
Item Name:	Providing & laying precast drain cover slab of 250 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the directions of the Engineer In Charge.(1.2 x 0.60 x 0.25)Data rate

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	D (m)	QTY	unit	Rate	Amount
	RCC CULVERT								
	Culvert 1	1	7.45	1.20		8.94			
	Culvert 2	1	7.45	1.20		8.94			
	Culvert 3	1	11.80	1.20		14.16			
	Culvert 4	1	6.80	1.20		8.16			
	Culvert 5	1	7.40	1.20		8.88			
	Total Qty Work Done					**49.08**			
	Qty Payable in this bill					**46.32**			
	Qty Considered					**46.32**	**Sqm**	**5688.36**	**263484.75**

CC FC 22-24 16/4/2024

Contractor

16.04.24

Assistant Engineer
Ward-3

LEGACY INFRA BANGALORE

Project Management Consultants

20.25 16/4/2024

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:-

First & Final Bill

Name of Work : Improvements to roads, drains and construction of culverts at Central Excise layout, hegdenagara and Surrounding areas in Ward No.06

Work order No :-	**EE(Project)/Ynk Zone/WO/184/2020-21 Date:-23/02/2021**
JOB NUMBER :-	**006-21-000005**
Estimate Cost :-	**200.00 Lakhs**
Name of Contractor :-	**Sri Manjunath S R, M/s Sri Lakshmi Constructions**
Item No: 7	
Item Name:	Providing and fixing pre cast solid concrete kerb stones of size 450x150x400 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting ete., complete.Page No. 27/ Item No. 5.29.1/ PWD SR 2018-19

SLNO	CHAINAGE		NO	L	B	D	QTY	unit	Rate	Amount
	Land Mark			(m)	(m)	(m)				
RCC CULVERT										
Central Excise Layout										
1st Cross East Side (Near BSNL Office)										
	0.00	30.00	1	30.00			30.00			
	30.00	60.00	1	30.00			30.00			
	60.00	90.00	1	30.00			30.00			
	90.00	120.00	1	30.00			30.00			
	120.00	150.00	1	30.00			30.00			
	150.00	157.60	1	7.60			7.60			
1st Cross West Side (Near BSNL Office)										
	0.00	26.40	1	26.40			26.40			
	26.40	33.85	1	7.45	New Culvert					
	33.85	63.85	1	30.00			30.00			
	63.85	93.85	1	30.00			30.00			
	93.85	123.85	1	30.00			30.00			
	123.85	153.85	1	30.00			30.00			
	153.85	157.55	1	3.70			3.70			
2nd Cross North Side										
	0.00	30.00	1	30.00			30.00			
	30.00	31.60	1	1.60			1.60			
3rd Cross West Side										
	0.00	30.00	1	30.00			30.00			
	30.00	60.00	1	30.00			30.00			
	60.00	90.00	1	30.00			30.00			
	90.00	120.00	1	30.00			30.00			
	120.00	150.00	1	30.00			30.00			
	150.00	155.80	1	5.80			5.80			
3rd Cross East Side										
	0.00	30.00	1	30.00			30.00			
	30.00	60.00	1	30.00			30.00			
	60.00	90.00	1	30.00			30.00			
	90.00	120.00	1	30.00			30.00			
	120.00	150.00	1	30.00			30.00			
	150.00	151.30	1	1.30			1.30			

C & FC

20/4

20.04.21

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

SLNO	CHAINAGE		NO	L	B	D	QTY	unit	Rate	Amount
	Land Mark			(m)	(m)	(m)				
				4th Cross East Side						
	0.00	30.00	1	30.00			30.00			
	30.00	60.00	1	30.00			30.00			
	60.00	90.00	1	30.00			30.00			
	90.00	117.30	1	27.30			27.30			
				4th Cross West Side						
	0.00	30.00	1	30.00			30.00			
	30.00	60.00	1	30.00			30.00			
	60.00	90.00	1	30.00			30.00			
	90.00	117.20	1	27.20			27.20			
				Cross Road 1 South Side						
	0.00	25.60	1	25.60			25.60			
	25.60	31.45	1	5.85	Cross Road					
	31.45	44.85	1	13.40			13.40			
				Cross Road 1 West Side						
	0.00	7.20	1	7.20			7.20			
				Cross Road 1 North Side						
	0.00	30.00	1	30.00			30.00			
	30.00	45.10	1	15.10			15.10			
				Missing Kerbs in 7th cross						
			1	15.00			15.00			
			1	12.00			12.00			
			1	25.00			25.00			
							1024.20			
						Total Qty Work Done	2276.00			
						Qty Payable in this bill	2280.00			
						Qty Considered	2276.00	nos	500.80	1139826.03

11,39,821.00

Contractor

Assistant Engineer
Ward-3

Project Management Consultants

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:-

First & Final Bill

Name of Work : Improvements to roads, drains and construction of culverts at Central Excise layout, hegdenagara and Surrounding areas in Ward No.06

Work order No :-	**EE(Project)/Ynk Zone/WO/184/2020-21 Date:-23/02/2021**
JOB NUMBER :-	**006-21-000005**
Estimate Cost :-	**200.00 Lakhs**
Name of Contractor :-	**Sri Manjunath S R, M/s Sri Lakshmi Constructions**
Item No:	8
Item Name:	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Page No. 180/ Item No. 24.1/ PWD SR 2018-19

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	unit	Rate	Amount
RCC CULVERT										
Central Excise Layout										
1st Cross East Side (Near BSNL Office)										
	0.00	30.00	1	30.00		0.30	9.00			
	30.00	60.00	1	30.00		0.30	9.00			
	60.00	90.00	1	30.00		0.30	9.00			
	90.00	120.00	1	30.00		0.30	9.00			
	120.00	150.00	1	30.00		0.30	9.00			
	150.00	157.60	1	7.60		0.30	2.28			
1st Cross West Side (Near BSNL Office)										
	0.00	26.40	1	26.40		0.30	7.92			
	26.40	33.85	1	7.45	New Culvert					
	33.85	63.85	1	30.00		0.30	9.00			
	63.85	93.85	1	30.00		0.30	9.00			
	93.85	123.85	1	30.00		0.30	9.00			
	123.85	153.85	1	30.00		0.30	9.00			
	153.85	157.55	1	3.70		0.30	1.11			
2nd Cross North Side										
	0.00	30.00	1	30.00		0.30	9.00			
	30.00	31.60	1	1.60		0.30	0.48			
3rd Cross West Side										
	0.00	30.00	1	30.00		0.30	9.00			
	30.00	60.00	1	30.00		0.30	9.00			
	60.00	90.00	1	30.00		0.30	9.00			
	90.00	120.00	1	30.00		0.30	9.00			
	120.00	150.00	1	30.00		0.30	9.00			
	150.00	155.80	1	5.80		0.30	1.74			
3rd Cross East Side										
	0.00	30.00	1	30.00		0.30	9.00			
	30.00	60.00	1	30.00		0.30	9.00			
	60.00	90.00	1	30.00		0.30	9.00			
	90.00	120.00	1	30.00		0.30	9.00			
	120.00	150.00	1	30.00		0.30	9.00			
	150.00	151.30	1	1.30		0.30	0.39			

CBEC 23/2/21

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	unit	Rate	Amount
	4th Cross East Side									
	0.00	30.00	1	30.00		0.30	9.00			
	30.00	60.00	1	30.00		0.30	9.00			
	60.00	90.00	1	30.00		0.30	9.00			
	90.00	117.30	1	27.30		0.30	8.19			
	4th Cross West Side									
	0.00	30.00	1	30.00		0.30	9.00			
	30.00	60.00	1	30.00		0.30	9.00			
	60.00	90.00	1	30.00		0.30	9.00			
	90.00	117.20	1	27.20		0.30	8.16			
	4th Cross South Side									
	0.00	25.60	1	25.60		0.30	7.68			
	25.60	31.45	1	5.85	Cross Road					
	31.45	44.85	1	13.40		0.30	4.02			
	4th Cross West Side									
	0.00	7.20	1	7.20		0.30	2.16			
	4th Cross North Side									
	0.00	30.00	1	30.00		0.30	9.00			
	30.00	45.10	1	15.10		0.30	4.53			
	Missing kerbs in 7th cross									
			1	15.00		0.30	4.50			
			1	12.00		0.30	3.60			
			1	25.00		0.30	7.50			
							Total Qty Work Done	307.26		
							Qty Payable in this bill	307.80		
							Qty Considered	307.26	Sqm	89.03	27355.82

Contractor

Assistant Engineer

Ward-3

LEGACY INFRA BANGALORE

Project Management Consultants

Asst.Executive Engineer

Yelahanka Satellite Town Sub Division

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work : Improvements to roads, drains and construction of culverts at Central Excise layout, hegdenagara and Surrounding areas in Ward No.06

First & Final Bill

Work order No :-	**EE(Project)/Ynk Zone/WO/184/2020-21 Date:-23/02/2021**
JOB NUMBER :-	**006-21-000005**
Estimate Cost :-	**200.00 Lakhs**
Name of Contractor :-	**Sri Manjunath S R, M/s Sri Lakshmi Constructions**

Item No:	Description of item	unit	QTY	Rate	Amount
9	KSRRB M300-14. Excavation for roadwork in all types of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location to a lead of 1.00 km and complete as per specifications. MORTH Specification No.301(pg no-143,S.Lno-				
	Qty Recorded as per Premeasurement Item No. Page No.	Cum	2378.01	88.36	210119.97
10	Construction of granular sub-base Grading-V as sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98% proctor density, complete as per specifications. Clause 401 of MORTH V Revision.GSB Page No. 153/ Item No. 20.5/ PWD SR 2018-19				2490325
	Qty Recorded as per Premeasurement Item No. Page No.	Cum	1189.00	2094.47	2490320.68
11	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as				3829811
	Qty Recorded as per Premeasurement Item No. Page No.	Cum	1822.73	2101.14	3829817.97
12	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per Specifications. MORTH Specification No. 502 Complete with all lead and lift and as per the direction of the Engineer-in-Charge. Page No. 158/ Item No. 21.6/ PWD SR 2018-19 Issue Rates				192868
	Qty Recorded as per Premeasurement Item No. Page No.	Sqm	6189.60	31.16	192874.32

LEGACY INFRA BANGALORE

Contractor

Assistant Engineer
Yelahanka Project

Project Management Consultants

Asst.Executive Engineer
Yelahanka Project

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

First & Final Bill

Name of Work : Improvements to roads, drains and construction of culverts at Central Excise layout, hegdenagara and Surrounding areas in Ward No.06

Work order No :-	**EE(Project)/Ynk Zone/WO/184/2020-21 Date:-23/02/2021**
JOB NUMBER :-	**006-21-000005**
Estimate Cost :-	**200.00 Lakhs**
Name of Contractor :-	**Sri Manjunath S R, M/s Sri Lakshmi Constructions**
Item No:	13
Item Name:	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision. -using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 40 mm) with 5.4% VG-30 Bitumen (Pg:162, It.No-21.22.6 PWD SR:2018-19)Issue Rates

SLNO	CHAINAGE / Land Mark		NO	L (m)	B1 (m)	B2 (m)	Average B (m)	D (m)	QTY	unit	Rate	Amount
Date of Measurement:-												
Central Excise Layout												
1st cross road												
	0.00	30.00	1	30.00	6.80	6.70	6.75	0.04	8.10			
	30.00	60.00	1	30.00	6.70	6.70	6.70	0.04	8.04			
	60.00	90.00	1	30.00	6.70	6.75	6.73	0.04	8.07			
	90.00	120.00	1	30.00	6.75	6.40	6.58	0.04	7.89			
	120.00	143.20	1	23.20	6.40	6.70	6.55	0.04	6.08			
	143.20	158.80	1	15.60	6.70	5.50	6.10	0.04	3.81			
3rd cross road												
	0.00	30.00	1	30.00	10.00	9.45	9.73	0.04	11.67			
	30.00	60.00	1	30.00	9.45	9.50	9.48	0.04	11.37			
	60.00	90.00	1	30.00	9.50	9.70	9.60	0.04	11.52			
	90.00	120.00	1	30.00	9.70	9.85	9.78	0.04	11.73			
	120.00	150.00	1	30.00	9.85	9.75	9.80	0.04	11.76			
	150.00	156.60	1	6.60	9.75	9.85	9.80	0.04	2.59			
4th cross road												
	0.00	30.00	1	30.00	6.20	5.80	6.00	0.04	7.20			
	30.00	60.00	1	30.00	5.80	6.00	5.90	0.04	7.08			
	60.00	90.00	1	30.00	6.00	5.85	5.93	0.04	7.11			
	90.00	118.00	1	28.00	5.85	5.90	5.88	0.04	6.58			
cross road 1												
	0.00	18.50	1	18.50	6.80	7.20	7.00	0.04	5.18			
	18.50	19.70	1	1.20	1.2m Culvert							
	19.70	44.90	1	25.20	7.20	6.35	6.78	0.04	6.83			
	44.90	51.30	1	6.40	6.4m Cross Road							
	51.30	81.30	1	30.00	7.20	7.20	7.20	0.04	8.64			
	81.30	84.70	1	3.40	7.20	7.20	7.20	0.04	0.98			

24.06.21
Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

SLNO	CHAINAGE		NO	L	B1	B2	Average B	D	QTY	unit	Rate	Amount
	Land Mark			(m)	(m)	(m)	(m)	(m)				
5th cross road												
	0.00	30.00	1	30.00	6.40	6.00	6.20	0.04	7.44			
	30.00	60.00	1	30.00	6.00	6.40	6.20	0.04	7.44			
	60.00	90.00	1	30.00	6.40	6.50	6.45	0.04	7.74			
	90.00	120.00	1	30.00	6.50	6.20	6.35	0.04	7.62			
	120.00	150.00	1	30.00	6.20	6.40	6.30	0.04	7.56			
	150.00	158.20	1	8.20	6.40	6.40	6.40	0.04	2.10			
cross road 2												
	0.00	30.00	1	30.00	5.40	5.40	5.40	0.04	6.48			
	30.00	38.50	1	8.50	5.40	5.40	5.40	0.04	1.84			
6th cross road												
	0.00	30.00	1	30.00	9.25	7.60	8.43	0.04	10.11			
	30.00	49.20	1	19.20	7.60	7.60	7.60	0.04	5.84			
	49.20	79.00	1	29.80	7.60	7.70	7.65	0.04	9.12			
	79.00	109.20	1	30.20	7.70	8.90	8.30	0.04	10.03			
	109.20	139.20	1	30.00	8.90	8.70	8.80	0.04	10.56			
	139.20	143.50	1	4.30	8.70	8.70	8.70	0.04	1.50			
For camber correction												
cross road 1												
	0.00	18.50	1	18.50	2.00	2.00	2.00	0.04	1.48			
	18.50	19.70	1	1.20	1.2m Culvert							
	19.70	44.90	1	25.20	2.00	2.00	2.00	0.04	2.02			
	44.90	51.30	1	6.40	6.4m Cross Road							
	51.30	81.30	1	30.00	2.00	2.00	2.00	0.04	2.40			
	81.30	84.70	1	3.40	2.00	2.00	2.00	0.04	0.27			
								Present Quantity	253.75			
								Qty Payable in this bill	251.98			
								Qty Considered	251.98	Cum	7722.37	1945883.16

Chd. & Te.

Contractor

LEGACY INFRA BENGALORE

Project Management Consultants

24.06.24

Assistant Engineer
Yelahanka Project

24/6/24

Asst.Executive Engineer
Yelahanka Project

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

First & Final Bill

Name of Work : Improvements to roads, drains and construction of culverts at Central Excise layout, hegdenagara and Surrounding areas in Ward No.06

Work order No :-	**EE(Project)/Ynk Zone/WO/184/2020-21 Date:-23/02/2021**
JOB NUMBER :-	**006-21-000005**
Estimate Cost :-	**200.00 Lakhs**
Name of Contractor :-	**Sri Manjunath S R, M/s Sri Lakshmi Constructions**
Item No: **14**	
Item Name:	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 Page No. 182/ Item No. 24.15 PWD SR 2018-19

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	unit	Rate	Amount
Date of Measurement:-										
Central Excise Layout										
1st cross road										
	0.00	30.00	2.5	30.00	0.10		7.50			
	30.00	60.00	2.5	30.00	0.10		7.50			
	60.00	90.00	2.5	30.00	0.10		7.50			
	90.00	120.00	2.5	30.00	0.10		7.50			
	120.00	143.20	2.5	23.20	0.10		5.80			
	143.20	158.80	2.5	15.60	0.10		3.90			
3rd cross road										
	0.00	30.00	2.5	30.00	0.10		7.50			
	30.00	60.00	2.5	30.00	0.10		7.50			
	60.00	90.00	2.5	30.00	0.10		7.50			
	90.00	120.00	2.5	30.00	0.10		7.50			
	120.00	150.00	2.5	30.00	0.10		7.50			
	150.00	156.60	2.5	6.60	0.10		1.65			
4th cross road										
	0.00	30.00	2	30.00	0.10		6.00			
	30.00	60.00	2	30.00	0.10		6.00			
	60.00	90.00	2	30.00	0.10		6.00			
	90.00	118.00	2	28.00	0.10		5.60			
cross road 1										
	0.00	18.50	2	18.50	0.10		3.70			
	18.50	19.70	2	1.20	1.2m Culvert					
	19.70	44.90	2	25.20	0.10		5.04			
	44.90	51.30	2	6.40	6.4m Cross Road					
	51.30	81.30	2	30.00	0.10		6.00			
	81.30	84.70	2	3.40	0.10		0.68			
5th cross road										
	0.00	30.00	2	30.00	0.10		6.00			

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	unit	Rate	Amount
	30.00	60.00	2	30.00	0.10		6.00			
	60.00	90.00	2	30.00	0.10		6.00			
	90.00	120.00	2	30.00	0.10		6.00			
	120.00	150.00	2	30.00	0.10		6.00			
	150.00	158.20	2	8.20	0.10		1.64			
cross road 2										
	0.00	30.00	2	30.00	0.10		6.00			
	30.00	38.50	2	8.50	0.10		1.70			
6th cross road										
	0.00	30.00	2	30.00	0.10		6.00			
	30.00	49.20	2	19.20	0.10		3.84			
	49.20	79.00	2	29.80	0.10		5.96			
	79.00	109.20	2	30.20	0.10		6.04			
	109.20	139.20	2	30.00	0.10		6.00			
	139.20	143.50	2	4.30	0.10		0.86			
						Present Quantity	**185.91**			
						Qty Payable in this bill	**180.80**			
						Qty Considered	**180.80**	**Sqm**	**474.27**	**85747.65**
								Total Amount		**17580136.56**
								GST 12%		**2109616.00**
								GRAND TOTAL		**19689752.56**

1,75,80,088.00
21,09,611.00

1,96,89,699.00

LEGACY INFRA BANGALORE

Contractor

Project Management Consultants

Assistant Engineer
Yelahanka Project

Asst.Executive Engineer
Yelahanka Project

Assistant Engineer

Assistant Executive Engine

Scanned by TapScanner